



Joseph P. Bort MetroCenter
101 Eighth Street
Oakland, CA 94607-4700
TEL 510.817.5700
TDD/TTY 510.817.5769
FAX 510.817.7848
E-MAIL info@mtc.ca.gov
WEB www.mtc.ca.gov

5

Memorandum

TO: BATA Oversight Committee

DATE: December 7, 2011

FR: Executive Director

RE: Toll Bridge Seismic Retrofit Program (SRP) Progress Report

The November 2011 Project Progress and Financial Update Report for the SRP presents program and project updates through the end of October 2011. Recent project highlights include:

- Work is ongoing across the entire length of the San Francisco-Oakland Bay Bridge East Span Seismic Replacement Project.
 - On the Self-Anchored Suspension Span Contract, work is now focusing on preparations for the main cable “spinning” with the first permanent cable strand expected to be spun into place the week of December 19th.
 - On the Yerba Buena Island Transition Structures Contract, the first concrete deck pours were made in November on the west bound structure.
 - On the Oakland Detour, substantial progress is being made on bent walls that will support the Oakland westbound widening. The detour for the widening, which will require a westbound upper-deck weekend bridge closure, is planned for February 2012.

The report is an informational item. Staff will be available at the meeting to respond to questions.

A handwritten signature in black ink, appearing to read "Steve Heminger", written over a horizontal line.

Steve Heminger

SH:pl

J:\COMMITTEE\BATA Oversight\2011\k_December_2011\5_Progress Report_Peter_Lee.doc