



Joseph P. Bort MetroCenter  
101 Eighth Street  
Oakland, CA 94607-4700  
TEL 510.817.5700  
TDD/TTY 510.817.5769  
FAX 510.817.7848  
E-MAIL info@mtc.ca.gov  
WEB www.mtc.ca.gov

5

## *Memorandum*

TO: BATA Oversight Committee

DATE: May 2, 2012

FR: Executive Director

RE: Toll Bridge Seismic Retrofit Program Progress Report

The 1<sup>st</sup> Quarter 2012 Project Progress and Financial Update Report for the Toll Bridge Seismic Retrofit Program (TBSRP) presents program and project updates through the end of March 2012. The report will be delivered directly to the Committee at its meeting.

Recent project highlights include:

- On the Self-Anchored Suspension Span Contract, the last of 137 cable strands was hauled into place on April 5<sup>th</sup> ahead of schedule. The contractor has moved on to cable compaction operations to minimize any voids in the single main cable. The project remains on schedule for a Labor Day 2013 Seismic Safety Opening.
- The Antioch Bridge Seismic Retrofit achieved seismic safety on April 13<sup>th</sup>. Additional contract close-out items will be completed over the next several months.
- The Dumbarton Bridge is scheduled to close over the Memorial Day 2012 weekend from 10 p.m. Friday May 25 to 5 a.m. Tuesday, May 29. Over that weekend, a new expansion joint on the west side of the bridge will be installed. Detours via the San Mateo-Hayward Bridge to the north and State Route 237 to the south will be noticed to motorists.

The report is an informational item. Staff will be available at the meeting to respond to questions.

A blue ink signature of Steve Heminger, written over a horizontal line.

Steve Heminger

SH:pl

J:\COMMITTEE\BATA Oversight\2012\e\_May\_2012\5\_Progress Report\_Peter\_Lee.doc