



Joseph P. Bort MetroCenter
 101 Eighth Street
 Oakland, CA 94607-4700
 TEL 510.817.5700
 TDD/TTY 510.817.5769
 FAX 510.817.7848
 E-MAIL info@mtc.ca.gov
 WEB www.mtc.ca.gov

Memorandum

TO: BATA Oversight Committee

DATE: July 1, 2009

FR: Deputy Executive Director, Operations

RE: Regional Measure 1 (RM 1) and Toll Bridge Seismic Retrofit Program (SRP) Progress Report

The Toll Bridge Program Progress Report will present project and expenditure updates for RM 1 and SRP projects.

Project highlights include:

- On the Self-Anchored Suspension Span Contract, the first shipment of steel roadway boxes is scheduled to leave China on July 25, 2009, pending completion of final punch list work. The shipment would arrive in the Bay Area approximately one month later in late August or early September.
- On the 1962 Benicia-Martinez Bridge Modification Contract, work to modify the old southbound Benicia-Martinez Bridge is proceeding four months ahead of schedule. The additional southbound Interstate 780 lane from Vallejo should open by early August, while the new pedestrian/bicycle pathway should open later that month.
- On the Interstate 880/State Route 92 Interchange Contract, the southern half of the old separation structure over Route 92 has been completely demolished. Work will now focus on the construction of a new separation structure.

Staff will be available at the Committee meeting to respond to questions or comments on the report.

Andrew B. Fremier

SH:pl