

Program Director's Report

Presented to the

TransLink® Management Group

November 26, 2007



Contents

- **Executive Summary**
- 11. **Project Status**
- 111_ **Agency Flowcharts**
- IV. **Progress Photographs**
- V. **Progress Payments**
- VI. **Phase II Operations**
- VII. Future Agenda Items

Appendix

Reference Tables

Abbreviations


Definitions





Highlights and Milestones

- Since Launch on September 17th, all aspects of the TransLink[®] system have seen jumps in activity. Daily boardings are averaging close to 10,000.
- Vehicle on-board equipment Installation at SF MTA is now 80% complete.
- Phase 2.3 IIIT is complete with a few minor issues to clear. All components have been tested.
- BART's Integration 6 testing (lab tests of the full BART/TransLink system with HVD) began on Nov. 13. ERG is investigating issues with the current software library.
- Final planning for 2.3 software deployment, IIT and BART's Revenue Test is in process.
- Operator planning for regional testing is underway.
- Installation of AT&T circuits at Caltrain and BART is well underway.
- BART has requested that a business rule involving MTA Fastpasses be corrected before Revenue Ready.



Daily TransLink Usage



Issues and Actions

Topic	Issue	Status / Action
Schedule Delays	Revenue ready dates for several operators continue to be delayed.	 Achievement of Phase 2.3 and other remaining Revenue Ready Milestones are at least 18 months overdue: SF MTA's date was October 19, 2005; BART's was March 30, 2006; Caltrain's was December 5, 2006." Current schedules show Revenue Ready dates of: March 31, 2008 for BART, MUNI and Caltrain and June 23, 2009 for VTA.
Declaratory Relief	MTC's outside counsel filed a request for declaratory relief with respect to Motorola's position as the prime contractor for TransLink®.	 The U.S. District Court granted MTC's motion for judgment on the pleadings, in its declaratory relief action against Motorola on January 31, 2007, and Motorola appealed the order to the Ninth Circuit. Motorola filed its appellate brief on July 23, 2007. MTC filed its brief on September 14, 2007. The hearing will likely not occur until 2008.
Point of Sale Network Claim	The Contractor claims it is entitled to a 2.5% third party load fee.	 The claim was received December 13, 2006. Motorola has agreed to mediation regarding this claim. Mediation occurred on October 22^{nd.} There were no clear agreements from the mediation.



Site Preparation

- Caltrain construction at stations is complete. Minor punchlist issues are being encountered as a result of the AT&T circuit installs.
- VTA has completed site prep at North Yard and Chaboya.
 Cerone Yard is 85% complete.



Installation

- Installation continues on SFMTA's fleet. 80% of SFMTA's entire fleet has been installed. Work has been completed at Presidio, Potrero and Metro/Green yards.
- AT&T circuit installation for Caltrain network is complete at 21 of 31 stations.
- AT&T circuit installation for BART HCR network is complete at 17 of 43 stations.
- AVM upgrades at SFMTA are ongoing. All downtown station AVM's have been fully commissioned.
- BART is currently installing fare gate SAMs.



Testing

- IIIT (lab tests) complete
 - Issues recorded currently being addressed.
 - A few TOT and back office issues remain.
- IIT (field tests)
 - Contractor submitted and presented their software deployment plan.
 - Contractor conducted IIT planning workshops with Phase 2.3 agencies to ensure that the process is understood.
 - IIT procedures developed for 2.3 operators.

Other testing

- BART Integration 6 testing is underway, however, there are issues with the MOT/ERG software library.
- BART is developing procedures for its Revenue Test.
- Agencies are discussing coordinated operator testing that will take place concurrently with BART revenue testing

	IIIT	Regression
	Complete	Complete
HCR 3	Yes	Yes
CID 3	Yes	Yes
AVM	Yes	Yes
CID 2	Yes	Yes
DC/CID 1B	Yes	Yes
TRU	Yes	Yes
TOT	Yes	No (98%)
Caltrain biz rules	Yes	Yes
Muni biz rules	Yes	Yes
BART biz rules	Yes	Yes
ACT biz rules	Yes	Yes
GG biz rules	Yes	Yes
Back office	Yes	No (98%)
Reports	Yes	Yes



II. Project Status

TransLink® Point of Sale (POS) Activity

- 7 Walgreens stores have TransLink POS terminals installed have begun vending TransLink® cards and value.
- The stores are in: Cotati, Mill Valley, San Rafael, Santa Rosa, Oakland and 2 in San Francisco at 825 and 1301 Market Street.
- Additional Walgreens stores will be rolled out in the coming months, starting with 33 stores in the East Bay to fill out the POS network in AC Transit's service area.
- Total POS sales for the month of October were approximately \$31,000 in e-cash value and \$8,000 in AC Transit passes.



Seven Walgreens stores are already selling TransLink cards and value





II. Project Status

TransLink® Point of Sale (POS) Activity (cont.)

- Top sales locations for October were both in downtown San Francisco: News Spot Montgomery with \$3,005 in sales and News and More with \$2,800 in sales.
- Recruitment of Phase 2.3 POS locations has been going well, with only a few more stores needed in the South Bay.





Marketing and Outreach Activities

- Both AC Transit and Golden Gate have held outreach events on a weekly basis since mid-September
 - GGT has been handing out free cards at their events
 - GGT has distributed approximately 875 free cards.
 An additional 320 free cards have been sent out to customers responding to online card promotion.
- AC Transit's fare incentive began in October
 - TransLink® 31-day Transbay pass sales accounted for over 60% of the total Transbay 31-day passes sold in October
 - About 6% of local 31-day passes were added on TransLink[®] cards
- Cable TV and radio ads began in October. The TV ads are running in the North and East Bay.
- Additional advertising, including ads on-board buses and at bus shelters, has been rolled out Card. Smart Travel.



AC Transit bus shelter ad in Oakland

10



Training

 Train the trainer activities are beginning as the development process nears completion. The current pace appears to be on target for the March, 2008 Revenue Ready dates for Phase 2.3 operators.





Miscellaneous

Card Procurement Activities


- MTC is currently reviewing the artwork for the order of 95,000 cards.
- Based on approval of the TMG, MTC is developing the contract amendment to procure an additional 450,000 cards. The outside appearance of these cards will be the same as the current cards, however, the embedded electronic chip will be of a new configuration. The new chip will have the same functionality as the old ones.

Youth/Senior Cards

 BART has taken the lead to develop a plan for distribution of youth and senior cards



BART



IIIT- Interface and Integration Inspection and Testing


IIT- Installation Inspection and Testing

2.2 Plus - Adds BART basic transactions for the faregates onto the 2.2 back-end

HVD- High Value Discount



SFMTA




IIIT- Interface and Integration Inspection and Testing

IIT- Installation Inspection and Testing
FACI - First Article Configuration Inspection

FAT - First Article Testing



Caltrain



IIIT- Interface and Integration Inspection and Testing

IIT- Installation Inspection and Testing
FACI - First Article Configuration Inspection

FAT - First Article Testing

Smart Card. Smart Travel.



TRANSLINK

Invoices Received Since 8/1/2007

Invoice		Invoiced	Total Amount		
Number	Milestone/Cost Description	Amount	Approved	Date Received	Approval Status
					- ' '
50079572	Phase 2.2 Equipment - Golden Gate Transit CID 1As, AZDSs	\$29,520.92	\$22,763.11	8/1/2007	Paid (25% Withheld)
50078631	Phase 2.3 Equipment - Partial Payment for Equipment	\$876,076.33	\$876,076.33	8/2/2007	Paid (25% Withheld)
50079772	Phase 2.3 Training - Pilot Training Courses for BART, Muni and Caltrain	\$6,652.00	\$6,652.00	8/15/2007	Paid (25% Withheld)
50079773	TSB Activities - July 2007	\$323,261.12	\$321,858.68	8/15/2007	Paid (25% Withheld)
150079901	Phase 2.2 Equipment - Golden Gate Transit AZDSs, CID 1As, Active Cradles	\$102,236.20	\$107,191.55	8/28/2007	Payment Pending (25% Withheld)
50079900	Phase 2.3 Equipment - Muni Training Rigs	\$21,682.20	\$22,727.13	8/29/2007	Paid (25% Withheld)
50074682	Phase II Manuals and Software Docs - Data Warehouse	\$67,380.30	\$0.00	9/13/2007	Rejected
50074683	Design Milestone #3 Complete - Data Warehouse	\$67,380.30	\$67,380.30	9/13/2007	Payment Pending (25% Withheld)
Indultion 24h	Phase 2.2 Revenue Ready Complete - System Equipment Implementation, Punch List RR+90	\$75,000.00	\$75,000.00	9/19/2007	Payment Pending (25% Withheld)
50080280	TSB Activities - August 2007	\$340,340.54	\$0.00	9/26/2007	Under Review
50080281	Phase 2.3 Training - Muni Training	\$3,191.00	\$3,191.00	9/26/2007	Payment Pending (25% Withheld)
50079270	Phase II IIIT Complete - IIIT Complete, TDS Store	\$12,830.50	\$12,830.50	10/3/2007	Payment Pending (25% Withheld)
50080449	Value Loaded to TransLink Cards	\$600.00	\$600.00	10/3/2007	Payment Pending (25% Withheld)
Total		\$1,926,151.41	\$1,516,270.60		

This table is current as of October 15, 2007.






TransLink® Card Distribution

- Since Phase 2.2 Revenue Ready, TransLink distributors have issued about 28,400 cards
 - 19,400 Adult, Senior and Youth cards
 - 9,000 RTC TransLink cards
- During October:
 - Transit agency ticket offices sold over 2,100 cards
 - Point of sale locations sold over 350 cards
 - TSB issued over 2,600 cards
 - The RTC Discount Card
 Program issued 2,870 RTC
 TransLink Cards

Distribution of Adult, Senior and Youth TransLink® Cards on a Weekly Basis During the Previous 12-Month Period








Ridership by Operator

- TransLink® is recording an average of 9,925 weekday boardings
 - 4,975 boardings on AC Transit
 - 2,850 boardings on Golden Gate Transit
 - 1,925 boardings on Golden Gate Ferry
 - 175 boardings on the Muni Metro light rail system

Average Weekday TransLink® Ridership by Operator During the Previous 12-Month Period



Total Fee Generating Transactions

(Includes Fare Payment, Add Value and Refund Transactions)

September = 115,449

October = 202,379





System Performance Status – October 2007

Performance Metrics – Current Status

Availability Performance as of 11/2/07

Device	Goal	Status	
AVM	99.73%	100%	
ТОТ	99.73%	99.99%	
TDS	99.73%	100%	
TCS	99.73%	100%	
Data Store	99.73%	100%	
Report Server	99.73%	100%	

Accuracy Performance for October

Device	Accuracy Requirement	Reported Accuracy	
AVM	99.73%	100%	
ТОТ	99.73%	100%	
CID1	99.73%	99.83%	
CID2	99.73%	99.97%	

TRANSLINK 19



Customer Experiences

- The cardholder support phone system routed just over 3,400 calls to customer service representatives (CSRs) in October
 - CSRs handled 60% more calls in October than in September
 - About 3% of calls were routed through the Spanish and Mandarin language queues
- CSRs answered 89% of calls within 20 seconds in October
 - The TransLink® Contract requires the Contractor to ensure that 80% of calls are answered within 20 seconds
- Cardholders are contacting TSB to inquire about:
 - AC Transit 31-Day Local and Transbay Pass functionality
 - How to use commuter benefits with TransLink
 - Setting up online access in order to manage their accounts
 - Transitioning from Adult to Senior TransLink cards
- The TransLink website had over 11,300 unique visitors in October



Future Agenda Items

		TransLink [®] Operating Group			TransLink [®] Management Group		
Da	ate ´	10-Dec	14-Jan	11-Feb	26-Nov	25-Feb	19-M ay
Location	on	мтс	SFMTA	BART	AC Transit	TBD	TBD
CIMS Update		ı	I	I	I	I	I
Integrated Fare Study					ı	I	ı
Meeting Schedule for 2008		I			I		
BART Parking Proposals and TransLInk					I		
SFMTA Marketing Support		Α				Α	
Website Maintenance Agreement		Α				Α	
Smart Card Procurement					ı		
Transportation 2035 Plan Update					ı		
TransLink Customer Experiences					ı		

A = Approval I = Information





Reference Tables

Phase II Capital and Maintenance Payments to Motorola

			TransLink®				
Fiscal Year	Design	Implementation	Cards	Equipment	Maintenance	Other	Total
FY 2002-03	\$581,500	\$1,584,958	\$0	\$0	\$0	\$3,200	\$2,169,658
FY 2003-04	\$621,273	\$1,011,519	\$0	\$3,085,125	\$0	\$0	\$4,717,916
FY 2004-05	\$2,047,522	\$1,136,406	\$1,502,838	\$46,565	\$0	\$0	\$4,733,331
FY 2005-06	\$1,371,865	\$194,058	\$0	\$133,750	\$0	\$0	\$1,699,672
FY 2006-07	\$2,644,946	\$908,733	\$17,391	\$3,696,265	\$341,342	\$10,700	\$7,619,377
FY 2007-08	\$0	\$6,652	\$0	\$53,671	\$45,063	\$0	\$105,386
Total	\$7,267,106	\$4,842,326	\$1,520,229	\$7,015,375	\$386,405	\$13,900	\$21,045,341

Note: Amount for FY 2006-07 does <u>not</u> reflect withholding of 25% of payments after April 26, 2007 because the full amount will be due to Contractor when Contractor achieves required milestones.

This table is current as of October 15, 2007.





Reference Tables

Recent Phase II TransLink® Service Bureau Operations Payments

Invoice Description	Total Amount Paid	Estimated MTC Share	Estimated Transit Agency Share	Notes
TSB Activities - January 2007	\$272,554.59	\$268,513	\$4,042	
TSB Activities - February 2007	\$274,458.57	\$268,777	\$5,682	
TSB Activities - March 2007	\$274,166.33	\$268,163	\$6,004	25% Withheld
TSB Activities - April 2007	\$274,733.57	\$268,173	\$6,561	25% Withheld
TSB Activities - May 2007	\$275,191.54	\$268,397	\$6,794	25% Withheld
TSB Activities - June 2007	\$276,816.90	\$269,580	\$7,237	25% Withheld
TSB Activities - July 2007	\$276,795.34	\$268,561	\$8,234	25% Withheld
Total	\$2,486,885	\$2,434,190	\$52,695	

This table is current as of October 15, 2007.





Reference Tables, cont'd

Cost Change Orders Executed Under MTC's Authority in FY07

CO No.	Title	Description	Net Cost
82	Modify Adult Card	Changes the adult card registration process,	\$58,525
	Registration	specifically to remove the date of birth	
		requirement for card registration.	
83	Muni Faregate	For Contractor to participate in meetings with	\$15,000
	Procurement RFP	Muni, and Muni's consultant to develop an RFP	
	Development	to hire a vendor to replace their existing subway	
		faregates with new faregates.	
96	Third Party Load	Modifies the Price Schedule to add: Program	\$43,000
	Services Location	Management Increment, Location Acquisition for	
	Acquistion	Completion of P 2.2 Distribution Network, and	
		Location Acquisition for Completion of P 2.2	
		Distribution Network for Locations Previously	
		Recruited by Contractor.	
97	Golden Gate	For Contractor to participate in meetings with	\$15,000
	Faregate	GGBHTD and its consultant to provide the	
	Procurement	technical detail required for TransLink®	
		integration of the new equipment.	
	•	TOTAL	\$131,525



Abbreviations

- AVM Add Value Machine
- CD Configuration Data
- CID Card Interface Device
- CIPP Card Initialization, Printing and Personalization
- FACI First Article Confirmation Inspection
- FAT First Article Testing
- FRB Failure Review Board
- HCR Hand-held Card Reader
- IIIT Interface and Integration Inspection and Testing
- IIT Installation Inspection and Testing
- KPI Key Performance Indicator
- MASS Multiple Application Smartcard System
- MTBF Mean Transactions Between Failures

- MOHBF Mean Operating Hours Between Failures
- OBE On-Board Equipment
- OCMS Operations, Configuration and Management System
- OFS Off-Line Server
- OLS On-Line Server
- OWS Operator Work Station
- PIO Public Information Officer
- RCDA Referential Configuration Data Administrator
- SAM Security Access Module
- TDS TransLink® Data Server
- TSB TransLink® Service Bureau
- TOT Ticket Office Terminal
- TRU TransLink[®] Retail Unit
- UD Usage Data



Definitions

- Launch This event occurs when a transit operator determines that its soft launch has been successful enough to allow entry into service with the general public. The Hard Launch will include media events and appropriate advertising to promote the use of TransLink®.
- Pre-Launch A Soft Launch occurs when a transit operator determines that all affected departments within the agency are ready to accept payment through the TransLink system. A Soft Launch will likely include a select group of users for a set period of time. A Soft Launch is not a requirement for operators.
- **Progress Payments** Progress Payments are incremental payments for activities that are not yet complete. Progress Payments are governed by the language in the contract.
- Punch List With respect to the TransLink system, the Punch List is a collection of issues not
 completely addressed by the Contractor prior to Revenue Ready. Each item is agreed by MTC
 and respective operator(s) affected and includes a date by which the Contractor will complete
 the work necessary to resolve the issue.
- Revenue Ready As defined in Article 8.2, Part 1 of the TransLink Contract, MTC will issue one Certificate of Revenue Ready Status for each Phase II Operator when the Contractor has complied with the Contract requirements in the following areas:
 - All equipment has been installed and the Installation Inspection and Testing, as required under Volume B, Statement of Work, Section B4-4.3 has been completed;
 - The Contractor has hired all personnel designated for the operations and maintenance of the particular Phase in Contractor's Program Implementation Master Plan required under Volume B, Statement of Work, Section B4-4.1.1;
 - The Contractor has completed all of its contractual training obligations required by Volume B, Statement of Work, Section B4-4.6.