



Joseph P. Bort MetroCenter
 101 Eighth Street
 Oakland, CA 94607-4700
 TEL 510.817.5700
 TDD/TTY 510.817.5769
 FAX 510.817.7848
 E-MAIL info@mtc.ca.gov
 WEB www.mtc.ca.gov

Memorandum

TO: BATA Oversight Committee

DATE: April 2, 2008

FR: Deputy Executive Director

RE: Regional Measure 1 (RM 1) and Toll Bridge Seismic Program (SRP) Monthly Progress Report

The March 2008 Toll Bridge Program Progress Report presents project progress and expenditure updates for RM 1 and SRP projects.

Major project highlights include:

- On the San Francisco-Oakland Bay Bridge West Approach Seismic Replacement Project, the Department plans to shift eastbound Interstate 80 traffic onto its new permanent structure during the weekend of April 12, 2008. While additional seismic retrofit work remains to be completed through the end of 2008, the realignment is a significant milestone for this project that will significantly improve access to the bridge from San Francisco.
- On the San Francisco-Oakland Bay Bridge East Span Replacement Project, the Department accepted the Skyway contract last month from the contractor. Though structurally completed at the end of last year, punchlist work, including painting and signage, was just recently finished.
- On the Interstate 880/State Route 92 Interchange Project, work started last month on the main flyover structure from eastbound 92 to northbound 880. Work is scheduled to be completed in 2011.

Staff will be available to respond to questions or comments on the report.

Andrew B. Fremier

SH/pl

J:\COMMITTE\BATA Oversight\2008\d_April 2008\5_Monthly Progress Report_Peter_Lee.doc