



Joseph P. Bort MetroCenter
 101 Eighth Street
 Oakland, CA 94607-4700
 TEL 510.817.5700
 TDD/TTY 510.817.5769
 FAX 510.817.7848
 E-MAIL info@mtc.ca.gov
 WEB www.mtc.ca.gov

Memorandum

TO: BATA Oversight Committee

DATE: July 2, 2008

FR: Deputy Executive Director

RE: Regional Measure 1 (RM 1) and Toll Bridge Seismic Program (SRP) Monthly Progress Report

The June 2008 Toll Bridge Program Progress Report presents project progress and expenditure updates for RM 1 and SRP projects.

Project highlights include:

- On the Interstate 880/State Route 92 Interchange Project, the Department and its contractor have completed the pile driving for the new eastbound Route 92 to northbound I-880 direct connector. Work is now proceeding with completing the columns and abutments and installing falsework to support the construction of the bridge deck. Falsework installation will require some nighttime closures of I-880 to safely accommodate the work.
- On the existing Benicia-Martinez Bridge modification contract, the Department and its contractor are working to rehabilitate portions of the old northbound lanes on the existing bridge. Upon completion of this work, southbound traffic will be redirected onto those lanes to allow for additional deck rehabilitation on the eastside of the bridge.

Staff will be available to respond to questions or comments on the report.

Andrew B. Fremier

SH/pl

J:\COMMITTE\BATA Oversight\2008\g_July_2008\6_Monthly Progress Report_Peter_Lee.doc