



Joseph P. Bort MetroCenter
 101 Eighth Street
 Oakland, CA 94607-4700
 TEL 510.817.5700
 TDD/TTY 510.817.5769
 FAX 510.817.7848
 E-MAIL info@mtc.ca.gov
 WEB www.mtc.ca.gov

Memorandum

TO: BATA Oversight Committee

DATE: October 1, 2008

FR: Deputy Executive Director, Operations

RE: Regional Measure 1 (RM 1) and Toll Bridge Seismic Retrofit Program (SRP) Monthly Progress Report

The September 2008 Toll Bridge Program Progress Report presents project and expenditure updates for RM 1 and SRP projects.

Project highlights include:

- On the San Francisco-Oakland Bay Bridge East Span Replacement Project, the Department and its contractors are making continued progress constructing the east approach to the new self anchored suspension (SAS) span from Oakland and the necessary temporary detours and support structures for the new span. On the Yerba Buena Island Detour contract, noticeable progress is being made on the temporary viaduct structure south of the existing bridge. On the Oakland Touchdown #1 contract, foundations for the westbound structure have been constructed and the superstructure work is now in progress. Foundations are being installed for the eastbound structure. On the Yerba Buena Island Transition Structures #1 contract, the Department held a bidder's conference to discuss the contract on September 18, 2008 on Treasure Island.
- On the existing Benicia-Martinez Bridge modification contract, southbound traffic is now on the east side of the old Benicia-Martinez Bridge. The Department and its contractor are now proceeding with the rehabilitation of the west side of the bridge deck and repair of pavement undulations south of the Marina Vista Boulevard interchange. Work is scheduled to be completed by late 2009.
- On the Interstate 880/State Route 92 Interchange Project, the Department and its contractor erected temporary support structures for falsework over I-880. The falsework will support construction of the new eastbound SR-92 to northbound I-880 fly-over structure. Work is proceeding on constructing the fly-over, retaining walls and grading work.

Staff will be available at the Committee meeting to respond to questions or comments on the report.

Ann Flemer

AF/jw

J:\COMMITTEE\BATA Oversight\2008\i_October_2008\3_Monthly Progress Report_JW for_Peter_Lee.doc