



Joseph P. Bort MetroCenter
 101 Eighth Street
 Oakland, CA 94607-4700
 TEL 510.817.5700
 TDD/TTY 510.817.5769
 FAX 510.817.7848
 E-MAIL info@mtc.ca.gov
 WEB www.mtc.ca.gov

Memorandum

TO: BATA Oversight Committee

DATE: April 6, 2011

FR: Executive Director

RE: Toll Bridge Seismic Retrofit Program (SRP) and Regional Measure 1 (RM1) Toll Program Progress Report

The March 2011 Report presents project and financial updates for the RM 1 and SRP capital improvement programs through February 2011.

Recent project highlights include:

- On the San Francisco-Oakland Bay Bridge East Span Seismic Replacement Project, the remaining 12th, 13th and 14th sets of steel roadway boxes and the tower head facade are scheduled to arrive in the Bay Area in June and August of this year.
- On the Antioch Bridge Seismic Retrofit, work continues on the fabrication and installation of steel cross bracing at 20 pier locations and isolation bearings at all 41 pier locations. As of March 27, 2011, 14 of 82 isolation bearings have been installed. Steel cross bracing has been installed at piers 30 and 31.
- On the Interstate 880/Route 92 Interchange Project, Caltrans is forecasting a partial opening of the new eastbound Route 92 to northbound Interstate 880 connector in April, weather permitting.

The report is an informational item. Staff will be available at the meeting to respond to questions.

Steve Heminger

SH:pl

J:\COMMITTEE\BATA Oversight\2011\d_April_2011\5_Progress Report_Peter_Lee.doc