



Joseph P. Bort MetroCenter  
101 Eighth Street  
Oakland, CA 94607-4700  
TEL 510.817.5700  
TDD/TTY 510.817.5769  
FAX 510.817.7848  
E-MAIL [info@mtc.ca.gov](mailto:info@mtc.ca.gov)  
WEB [www.mtc.ca.gov](http://www.mtc.ca.gov)

2f

## *Memorandum*

TO: BATA Oversight Committee

DATE: September 1, 2010

FR: Executive Director

W. I. 1252

RE: Contract Change Order – Toll Bridge Signing and Striping: McGuire-Pacific Constructors

In March 2009, following the issuance of an Invitation for Bid, this Committee authorized the Executive Director to enter into a contract with McGuire-Pacific Constructors for \$230,717, plus \$11,535 in contingency funds, to install new roadway signage and replace existing signage at the toll plaza approaches in preparation for the new tolling requirements effective July 1, 2010. In addition, some lane restriping was completed at the Antioch and Richmond-San Rafael Bridges to accommodate a new dedicated carpool lane at each of these bridges. McGuire-Pacific Constructors completed all original work items in time for the July 1 toll increase.

During the course of the project, several unexpected work items were required, including the following:

- Additional field surveys required at all bridges to verify and revise sign design details and sign plans, as submitted by separate sign designer.
- Additional sign quantities not identified in original sign plans.
- Replacement of metal beam guardrail at the Richmond-San Rafael Bridge.
- Restriping at Benicia-Martinez and Carquinez Bridges to accommodate carpool lanes.
- Rental of portable changeable message signs at all bridge approaches to alert carpoolers that FasTrak is required to pay tolls.
- Additional fees for expediting sign fabrication work.
- Additional costs to expedite the work by contractor to uncover of new toll signs the night of June 30.

The total estimated cost for the items listed above is approximately \$250,000. Staff is currently working with the contractor on final costs.

## **Recommendation**

Staff recommends that the Committee authorize the Executive Director to negotiate and enter into a contract change order with McGuire-Pacific Constructors for extra work performed as part of the Toll Bridge Signing and Striping Project in an amount not to exceed \$250,000.

---

Steve Heminger

SH: ll

J:\COMMITTEE\BATA Oversight\2010\h\_September\_2010\2f\_McGuire-Pacific Constructors\_LLee.doc

## REQUEST FOR COMMITTEE APPROVAL

### Summary of Proposed Contract Change Order

Work Item No.:	1252
Consultant:	McGuire-Pacific Constructors (Auburn, CA).
Work Project Title:	Toll Bridge Signing & Striping Project
Purpose of Project:	Install new signage, and replace or modify existing signage for toll increase and congestion pricing; lane restriping for new carpool lanes at Antioch and Richmond-San Rafael Bridges
Brief Scope of Work:	Additional work required during project, including additional field surveys, additional sign quantities, replacement of metal beam guardrail at Richmond-San Rafael Bridge, restriping at Benicia-Martinez and Carquinez Bridges, rental of portable CMSs, and expediting work to meet July 1 toll increase deadline.
Project Cost Not to Exceed:	This change order - \$250,000. (Current contract amount \$230,717, plus \$11,535 in contingency funds)
Funding Source:	Bridge Tolls
Fiscal Impact:	FY 2010-11 BATA Rehab Budget
Motion by Committee:	That the Executive Director or his designee is authorized to negotiate and enter into a contract change order with McGuire-Pacific Constructors for extra work performed as part of the Toll Bridge Signing and Striping Project, and the Chief Financial Officer is directed to set aside funds up to \$250,000 for such contract change order.
BATA Oversight Chair:	<hr/> Bill Dodd, Chair
Approved:	Date: September 8, 2010